BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work :Providing chainlink fencing and Development of works in ward no.04.

Sl No	Description of Work	Unit	BOQ Qty	Executed Qty	Sep-20	Oct-20	Nov-20	Dec-20
1	KSRRB 300-3. Earthwork excavation by manual means in ordinary soil involving in average horizontal throw up to 2m & an average lift upto 1.5m , excavated surface leveled & sides neatly dressed , the disposed earth to be levelled neatly after breaking of clods complete as per specification MORTH/ Chapter 3. Page No. 142/ Item No. 19.1/ PWD SR 2018-19	Cum	411.60	411.60				
2	KSRB 4-1.2 : Providing and laying in position plain cement concrete of cum mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. KBS 4.1,4.2 (Page No.13, I No.4.2 of KPWD SR 2018-19)	Cum	51.45	51.45				
3	KSRB 5.2-2: Providing and constructing granite/trap/basalt size stone masonry in foundation with cement mortar 1:8, stone hammerd dressed in courses not less than 20cms high, bond stones at 2m apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1 13(PAGE NO 25 IT NO 5.5) KPWD SR 2018-19)	Cum	663.72	663.72				
4	KSRB 4-1.6 , Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications. Specification No. KBS	Cum	44.10	44.10				
5	Providing and fixing for flooring 20mm thick sadarhalli grey granite in CM 1:4 proportion, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, groves in joints including cost of including cost of all materials, mortar, labour, curing etc., complete as per specification.- do - minimum width of 1200mm (gang saw water cut) (PAGE NO 112 IT NO 14.61.1) KPWD SR 2018-19)	Sqm	588.00	588.00				
6	Providing full nosing for 20mm thick granite slab using required machinery including cost and conveyance of all materials, labour for all items of work, HOM etc., complete as per specification (PAGE NO 111 IT NO 14.55)	Rmt	735.00	735.00				
7	KSRB15-3.10: Providing 20mm thick cement plaster in single coat with cement mortar 1:3, to stone masonry including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.(PAGE NO 116 IT NO 15.18)	Sqm	1272.00	1272.00				
8	Providing and erecting in position of M.S. Hot Dip Galvanized Sq. Hallowpoles of 132x132 Heavy guage of length 3000 mm with M S Hot dip Galvanized grill work as per approved design and drawing of chief architech, using 12x75 mm galvanized flat for around frame and 20 mm x20 mm galvanized forged design with square for vertical at 150 m CC as shown in the drawing incliduing providing forget ornamental arrowhed at top and bottom. The work is inclusive of thoroughing flat square rods,placing welding all the joints incliduing grinding	Cum	1237.50	1237.50				
9	Fabricating, providing and erecting in position Hot dip galvanised Gate, using 72 x 72 x 4.8mm sq GI Pipe frame with top pipe bending in heavy duty hydraulic press with sand packing and hot bending to from double arch as per drawing profile, 20mm hot dip galvanised sq rod for verticals at 150mm c/c as shown in the drawing including providing hot dip galvanised forged ornamental design in between sq rods and heads at top, middle and bottom. Intermediate supports of 75 x 12mm and 50 x 6mm arch bent to hot dip galvanised flats. the work	Sqm	46.50	46.50				
	vehicles including all lead and lifts as per the directions.							
11	KSRRB 800-1. Painting two coats after fillin	Cum						

Description of Work	Unit	BOQ Qty	Executed Qty	Sep-20	Oct-20	Nov-20	Dec-20
...ying the executed earth to a distance of 10 Kms. Lead by using privete vehicles including all lead and lifts ...er the directions.	Cum	408.24	408.24				
KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8 Page No. 180/ Item No. 24.1/ PWD SR 2018-19	Sqm	876.00	876.00				

= Planned %
= Executed %

Ramarajaenat

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

	...vehicles including all lead and lifts as per the directions.		
11	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete ...	Sqm	